

SUBMITTAL REQUIREMENTS FOR PHOTOVOLTAIC PERMIT

Single line diagram or three line	2 copies
Show – PV array – series or parallel connection	
Conduits	
Conductor – size and insulation	
Module and string OCP	
PV DC disconnect	
Inverter	
AC disconnect – over current device	
Utility required AC disconnect – SCE – over 10 KW	
– PG&E – no	
Point of connection at load center	
Manufacturer – installation and specification information	2 copies
Modules	
Inverter	
Rack system	
Site lay-out plan	3 copies
Calculations for inverter maximum current and voltage	2 copies